

c Transcription: English subtitles

Here is the footage from "Site Safety Seminar for Capital Works New Works Contracts" organised by the Hong Kong Housing Authority on 30 April 2015.

The speaker is Mr. Jack FONG, Senior Consultant of OSHC

His presentation topic is "Housing Authority Lift and Escalator Nominated Sub-contracts Safety Auditing System (HALENSAS) Version 1.0 – Findings in Q4 2014 and Q1 of 2015"

Mr. Jack FONG:

Now, we have some time

let's talk about the Housing Authority Lift and Escalator Nominated Sub-contracts Safety Auditing System (HALENSAS)

In the past 2 quarters, auditing has been conducted and we can see the achievements obtained

many companies have installed railing

all the railings and toe boards were properly installed

the railing, toe boards and the opening at some machine rooms were well sealed with warning signs

Three independent lifelines were provided in the lift shafts That requirement was well observed

Safety nets were also installed

to prevent materials from falling down Four-leaf doors were also installed

besides, many companies used graphic for presenting safety instruction for workers to follow easily

It was easier to learn about the requirements with graphics provided Besides, many companies have done well in providing lighting Providing sufficient lighting in the lift shafts.

The electricity distribution boxes were well locked and marked with warning signs

the Lockout and Tagout Procedures have been implemented

In respect of protective shield of machine, many companies have performed well the covers of electric winch were perfect

hand straps were available for handheld tools Ok, that's all I'd like to share with you.

Thanks to all.